



Construction Projects Update as of 3/30/10

Multicultural Center – Project is progressing and is on schedule to open in August 15, 2010. 10% complete.

Honors College – Project went out for the pre-bid 3/29/10. The pre-bid walk through is April 1st. We will know more regarding expected completion date after the bids are received.

Gateway Garage (California Street Parking Garage) – Name has not been approved yet, but we expect it to be approved. Project is progressing and is on schedule to open in August 2010. Traffic light has been submitted to city for approval. Light is expected to be approved.

Lockefield Village – UAO has assigned the project to Laura Lucas. Meetings have been held to begin discussions on facilities, management and food. Laura has requested UAO management to proceed with the selection of a consultant.

Science & Engineering Lab Building – Shelled spaces will be bid as alternates. Space program will be sent to campus administration for review within a few days. UAO is receiving qualifications from architect's & engineers beginning in April. A short list will be developed and interviews will follow.

Sports Garage Expansion - Project approved by the Board. Financial pro formas have been completed and submitted. Design has not yet begun. Target date for beginning construction is November of 2010.

Union Building - Space programming has been done. Options have been reviewed. IU has submitted proposal for renting space for administrative units.

Herron Ceramics Expansion - Approved by the Board of Trustees. Meeting scheduled April 13 to begin feasibility analysis of whether or not this facility can be housed in an existing warehouse facility that contains of functions; share CS#3.

Public Health – Finalizing staffing and financial plan and exploring facility options accordingly.

Nursing 4th Floor Renovation – Financial plan approved, will be presented at the May IU Board of Trustees Meeting for approval.